

DEPARTMENT OF ENVIRONMENTAL QUALITY
AIR QUALITY DIVISION
ACTIVITY REPORT: Self Initiated Inspection

N630630263

| | |
|--|---------------------------|
| FACILITY: Hanlee Equipment LLC | SRN / ID: N6306 |
| LOCATION: 62 East Saginaw Road, SANFORD | DISTRICT: Saginaw Bay |
| CITY: SANFORD | COUNTY: MIDLAND |
| CONTACT: Anna Merillat , | ACTIVITY DATE: 07/15/2015 |
| STAFF: Richard Osentoski | SOURCE CLASS: MINOR |
| COMPLIANCE STATUS: Compliance | |
| SUBJECT: Self Initiated Site Specific PTI #123-15 Compliance Inspection. rfo, 7/17/2015. | |
| RESOLVED COMPLAINTS: | |

Company Information

Hanlee Equipment LLC, SRN N6306, PTI 453-99, P.O. Box 495, Sanford, 48657

Contact Person: Anna Merillat, Manager. Office (989) 633-9144, Cell (989) 205-1588

Crusher Plant Manager: Terry Ruggles, (989) 633-9144.

Subject of Activity

Inspection of Hanlee Equipment LLC N6306 concrete crusher plant located at Stringer Excavating property located next to DPW building at 3550 Range Line Road, Deckerville, MI 48427. This crusher is operating under Special Site Permit No 123-15 because two residences and Village of Deckerville DPW building are located less than 500 ft. from the crusher plant. Deckerville DPW & nearby resident Michael Bowers have written letters indicating they have no issue if dust is controlled and operating hours are no longer than 7am to 7pm.

July 15, 2015 R. Osentoski & S. Bruestle arrived approximately 10am at crusher site. Temperature was 66° F, Clear sky with 8-10 mph NNE wind. Work/yard area were wet from previous days rain, no need for fugitive dust control needed on day of inspection. The crusher plant was operating when we arrived. Staff observed hopper of crusher being loaded with front loader, material was being crushed, screened and conveyed onto a single pile. Supervisor Terry Ruggles came over to meet/greet us, said the crushing process is a little slow because quite a lot of wet dirt is mixed with the concrete slabs. Opacity observed from roadways and crusher plant was zero, Mr. Ruggles said water was applied on work area and to material with crusher spray bars on 7/13 & 7/14 before rain on 7/15.

Mr. Ruggles was able to provide copies of general permit (PTI #453-99) and final draft of site specific permit (PTI #123-15) approved July 6, 2013 with email approval from Permit Section N. Zabrodsky to start construction/operation under these conditions at any time. The permits were found to be current, records show material processed the past couple days is 5,340 ton with approximately 2,000 ton to process prior to completion of this site specific permit project in a couple days. Tank truck with water is onsite for fugitive dust control of work site and supply crusher spray bars as needed. Device ID numbers were observed on the crusher, screen and conveyers. Water supply was turned on to demonstrate crusher spray bar was operational.

Saginaw Bay District AQD Staff has determined the Hanlee Equipment LLC concrete crusher operating with Site Specific Permit No. 123-15 in Deckerville, MI to be in full compliance.

RFO, 7/17/2015

NAME Richard Osentoski DATE 7/22/15 SUPERVISOR C. Hare