

DEPARTMENT OF ENVIRONMENTAL QUALITY
AIR QUALITY DIVISION
ACTIVITY REPORT: Scheduled Inspection

M195924069

FACILITY: SCHEURER HOSPITAL		SRN / ID: M1959
LOCATION: 170 N CASEVILLE RD, PIGEON		DISTRICT: Saginaw Bay
CITY: PIGEON		COUNTY: HURON
CONTACT: Jeff Rowe , Plant Engineering Service Leader		ACTIVITY DATE: 01/08/2014
STAFF: Gina McCann	COMPLIANCE STATUS: Compliance	SOURCE CLASS: MINOR
SUBJECT: Determination if subject to state and federal regulations.		
RESOLVED COMPLAINTS:		

I (glm) visited Scheurer Hospital on January 8, 2014. The purpose of my visit was to determine if emission units at the facility were subject to state and/or federal air quality requirements. At the time of my inspection the facility was in compliance with state and federal air quality rules.

Facility Description

I met with Jeff Rowe, Plant Engineering Service Leader for Scheurer Hospital. Mr. Rowe has been with the facility for approximately 10 years. I also met Brian Denhoff with the maintenance division.

Scheurer Hospital, in downtown Pigeon, is approximately 250,000 square feet. The facility has an estimated 15 beds and services a population of 17,700.

Compliance Determination

The facility recently replaced their boilers with two electric boilers. These boilers are exempt from obtaining a permit to install under Rule 282 and are not subject to the area source NSPS Subpart Dc. The boilers operate during the colder months and are operated and maintained by trained staff in accordance with the manufacturers' specifications.

The facility also has a 400 KW diesel generator that was installed in the spring of 2004 and two 125 KW diesel generators installed in the fall of 1986. The facility is neither subject to NSPS Subpart IIII nor NSPS Subpart JJJJ because the generators were installed after the construction dates of July 11, 2005 and June 12, 2006, respectively.

However, these generators are subject to NESHAP ZZZZ (RICE MACT). Since the facility is an area source of hazardous air pollutants and the State of Michigan has not been delegated authority over the RICE MACT, I did not evaluate compliance for this standard. I have sent the facility information for evaluating the generators for the RICE MACT and the subsequent requirements for maintaining compliance.

Scheurer Hospital has equipment for sterilization which uses steam and is exempt from obtaining a permit to install under Rule 281(i).

Mr. Rowe and Mr. Denhoff stated that the facility had an asbestos survey done and it does not have asbestos, therefore NESHAP Subpart M is not applicable.

At the time of my inspection the facility was in compliance with state and federal air quality regulations.

NAME Gina K. McCann DATE 1/14/14 SUPERVISOR C. Phe